



Bacteriological Report

I. PWS INFORMATION: Refer to your DEP Coliform Sampling Plan to help complete the PWS Information and DEP Approved Sample Site Information sections below.

PWS ID #: PWS Name: City/Town: Class: COM NTNC TNC

II. ANALYTICAL INFORMATION: Refer to your MassDEP state lab certificate for proper Lab MA Cert.# and certified methods.


Primary Lab MA Cert.#: Primary Lab Name: Subcontracted?(Y/N):
 Analysis Lab MA Cert.#: Analysis Lab:
 Original Report Resubmitted Report Confirmation Report (1)Reason for Resubmission: Resample Reanalysis Report Correction (2)Collection Date of Original Sample:

TC Method	E. Coli Method	Enterococci Method	Fecal Coliform	HPC Method	Lab Sample Notes:
19223 B (Colilert-18)-2004 (18)	19223 B (Colilert-18)-2004 (18)				

DEP APPROVED SAMPLE SITE INFORMATION ¹			TOTAL COLIFORM RESULT ^{4,5}	E. COLI or FECAL RESULT ^{4,5}	CHLORINE RESULT ² mg/L	HPC RESULT ² # cfu/mL	COLLECTION		ANALYSIS		COLLECTED BY	LAB SAMPLE ID #
Sample Type ^{1,3}	Location Code # ¹	DEP Approved SAMPLE LOCATION ¹					DATE	TIME	DATE	TIME		
RS	003	Town Garage	Absent	Absent	0.50		02/13/2024	10:22	02/13/2024	16:23	Client	E4B0160-01
RS	004	Mobil Station	Absent	Absent	0.38		02/13/2024	09:44	02/13/2024	16:23	Client	E4B0160-02
RS	005	Fairview Hospital	Absent	Absent	0.66		02/13/2024	08:59	02/13/2024	16:23	Client	E4B0160-03
RS	006	Fairview Commons	Absent	Absent	0.62		02/13/2024	10:05	02/13/2024	16:23	Client	E4B0160-04
RS	007	Timberlyn Heights Nursing Home	Absent	Absent	0.58		02/13/2024	08:32	02/13/2024	16:23	Client	E4B0160-05
RW	RW1	Green River Pump Station	Absent	Absent			02/13/2024	08:00	02/13/2024	16:23	Client	E4B0160-06
RS	EP1	Green River Pump House	Absent	Absent	0.59		02/13/2024	08:00	02/13/2024	16:23	Client	E4B0160-07
RS	STOR1	Berkshire Heights Tank	Absent	Absent	0.83		02/13/2024	09:02	02/13/2024	16:23	Client	E4B0160-08
RS	STOR2	Blue Hill Storage Tank	Absent	Absent	0.61		02/13/2024	09:26	02/13/2024	16:23	Client	E4B0160-09
RS	EP2	Green River Pump Station [EP2]	Absent	Absent	0.82		02/13/2024	07:59	02/13/2024	16:23	Client	E4B0160-10

¹ DEP Sample Type, Location Code#, and DEP Approved Sample Site Location must correspond to the sample information on your DEP Total Coliform Sampling Plan
² SWTR systems: HPC samples shall be taken at the same distribution sites and at the same time as total coliform, whenever chlorine residual is not detected at the sample site.
³ Sample Type: RS-Routine Distribution Sample,RO-Original Site Repeat,UR-Upstream Repeat,DR-Downstream Repeat,AR-Additional Repeat, RW-Raw Water,PT-Plant Tap,SS-Special Sample
⁴ Report as #/100mL,P (present),A (absent), or Too Numerous To Count: TNTC-I (invalid) or TNCT-P(present).
⁵ Collect appropriate number of repeat samples within 24 hours of laboratory notification for coliform-positive or invalid samples. Notify DEP of any routine or repeat E.Coli or fecal positive results by the end of the business day.

I certify under penalties of law that I am the person authorized to fill out this form and the information contained herein is true, accurate and complete to the best extent of my knowledge.

Laboratory Authorized Signature and Date:  02/14/2024

DEP Review Status: Accepted Disapproved Review Comments:

